CPR Plumbing

(210) 491-2777

05/24/10

PO Box 11, Helotes, TX 78023 Fax- 210-646-0086 cprplumbing1@aol.com

JOB#:	49000	
NAME:	HAPPY HOMEOWNER	
ADDRESS:	123 STREET	
	SAN ANTONIO, TX	
CLAIM#:	2045569	
TEST DATE:	05/23/10	

STATIC TEST OF A/C CONDENSATE LINE

For this report, a static test of the a/c condensate line is described as:

The a/c condensate test is performed by blocking the drain where it exits the foundation and filling it with water and monitoring it for a period of 30 minutes. A drop in the water level at the end of the test would indicate the presence of leaks.

Does the line leak under sta	tic pressure?	Yes	Х	No
Connected to sanitary drain?	·	Yes	Х	No
Amount of loss	0"	Length of test	30	Minutes
Type of piping	PVC	Copper	Х	Poly
NOTES: A/C CONDENSTA	TE TEST HELD.			